



Building the public will  
and capacity to improve  
urban public school  
facilities

## DCPS Capital Improvement Program Status (updated on 10/30/03)

The following table provides a school-by-school project status on the DCPS program to modernize or replace its public school buildings.

School Name	Current Status	Estimated Project Completion Date
Anacostia High	Feasibility Study (80% Complete) No funding available for construction.	TBD
Barnard Elementary	New building completed Demolishing old building (50% complete)	Opened new building 1/03 Demolition TBD
Bell/Lincoln HS/MS	Construction started	June 2006
Birney Elementary	Feasibility Study & Design (45% complete)	TBD
Brightwood Elementary	Design completed Construction planned 10/03	January 2006
Cardozo Senior High	Feasibility Study completed No funding available for construction.	TBD
Cleveland Elementary	Construction Phase 2 (70% complete)	December 2003
H.D. Cooke Elementary	Design completed Construction planned 1/04	August 2005
Deal Junior High	Feasibility Study completed No funding available for construction.	TBD
Hardy Middle	Design (80% Complete) Construction planned 1/04	April 2006
Kelly Miller Middle	Construction Phase 2 (90% complete)	December 2003
Key Elementary	New addition completed Renovating old building (95% complete)	Opened new addition 8/02 Renovation by 9/03
Kramer Middle	Feasibility Study (80% complete) No funding available for construction.	TBD
Luke C. Moore Senior High	Design completed Construction planned 12/03	May 2005
MacFarland Middle	Feasibility Study (85% complete) No funding available for construction.	TBD
McKinley Tech Senior High	Construction Phase 3 (77% Complete)	June 2004
Miner Elementary	New building completed	Opened new building 1/03
Noyes Elementary	Construction Phase 2 (55% complete)	April 2004
Patterson Elementary	Construction Phase 2 (40% complete)	January 2004
Phelps Senior High	Feasibility Study (99% complete)	TBD
Randle Highlands Elementary	New building completed	Opened new building 8/02
R.H. Terrell	Feasibility Study (?% complete)	TBD
Ross Elementary	Feasibility Study (?% complete)	TBD
Slowe Elementary	Feasibility Study (?% Complete)	TBD
Smothers Elementary	Feasibility Study (?% complete)	TBD
Sousa Middle	Design completed Construction planned 12/03	March 2006
Thomas Elementary	Design completed Construction planned for 2/04	August 2005
Walker Jones Elementary	Design (95% complete) Construction planned for 2/04	July 2005
Wheatley Elementary	Design completed Construction date TBD	July 2005
Woodson Senior High	Design (90% complete) Construction planned for 10/05	December 2006

Source: DCPS Office of Facilities Management Monthly Report (September 23, 2003)

For more information, contact Jordan Spooner [jspooner@21csf.org](mailto:jspooner@21csf.org) or Nancy Huvendick [nhuvendick@21csf.org](mailto:nhuvendick@21csf.org) 202-745-3745.