

Building the public will and capacity to improve urban public school facilities

DCPS Capital Improvement Program Status (last updated on 8/8/03)

The following table provides a school-by-school project status on the DCPS program to modernize or replace its public school buildings.

School Name	Current Status	Estimated Project Completion Date
Anacostia High	Feasibility Study (80% Complete)	TBD
Barnard Elementary	New building completed Demolishing old building (50% complete)	Opened new building 1/03 Demolition TBD
Bell/Lincoln HS/MS	Construction started on 7/28/03	November 2005
Birney Elementary	Feasibility Study (40% complete)	TBD
Brightwood Elementary	Design (99% complete) Construction planned 9/03	January 2006
Cardozo Senior High	Feasibility Study (90% complete)	TBD
Cleveland Elementary	Construction Phase 2 (55% complete)	December 2003
H.D. Cooke Elementary	Design (100% Complete) Construction planned 1/04	August 2005
Deal Junior High	Feasibility Study (90% Complete)	TBD
Hardy Middle	Design (80% Complete) Construction planned 11/03	April 2006
Kelly Miller Middle	Construction Phase 2 (81% complete)	August 2003
Key Elementary	New addition completed Renovating old building (95% complete)	Opened new addition 8/02 Renovation by 9/03
Kramer Middle	Feasibility Study (80% complete)	TBD
Luke C. Moore Senior High	Design (100% complete) Construction planned 9/03	January 2005
MacFarland Middle	Feasibility Study (75% complete)	TBD
McKinley Tech Senior High	Construction Phase 3 (68% Complete)	June 2004
Miner Elementary	New building completed Demolishing old building (65%)	Opened new building 1/03 Demolition TBD
Noyes Elementary	Construction Phase 2 (38% complete)	January 2004
Patterson Elementary	Construction Phase 2 (25% complete)	January 2004
Phelps Senior High	Feasibility Study (0% complete)	TBD
Randle Highlands Elementary	New building completed Renovating old building (60%)	Opened new building 8/02 Renovation TBD
R.H. Terrell	Feasibility Study (0% complete)	TBD
Ross Elementary	Feasibility Study (0% complete)	TBD
Slowe Elementary	Feasibility Study (0% Complete)	TBD
Smothers Elementary	Feasibility Study (0% complete)	TBD
Sousa Middle	Design (80% complete) Construction planned 11/03	January 2006
Thomas Elementary	Design (100% complete) Construction planned for 2/04	August 2005
Walker Jones Elementary	Design (60% complete) Construction planned for 2/04	July 2005
Wheatley Elementary	Design (100% complete) Construction date TBD	July 2005
Woodson Senior High	Design (90% complete) Construction planned for 10/03	December 2005

Source: DCPS Office of Facilities Management Monthly Report (August 4, 2003)

For more information, contact Jordan Spooner jspooner@21csf.org or Nancy Huvendick nhuvendick@21csf.org 202-745-3745.