

DCPS Capital Improvement Program Status (updated on 2/27/04)

The following table provides a school-by-school project status on the DCPS program to modernize or replace its public school buildings.

School Name	Current Status	Estimated Project Completion Date
Anacostia High	Feasibility Study (80% Complete) No funding available for construction.	Feb 2004
Barnard Elementary	New building completed Demolishing old building (75% complete)	Opened new building 1/03 Demolition Feb 2004
Bell/Lincoln HS/MS	Construction (7% complete)	June 2006
Birney Elementary	Design (80% complete)	TBD
Brightwood Elementary	Construction planned Feb 2004	Jan 2006
Cardozo Senior High	Design (10% complete) No funding available for construction.	TBD
Cleveland Elementary	Construction Phase 2 (92% complete)	Feb 2004
H.D. Cooke Elementary	Construction planned July 2004	Feb 2006
Deal Junior High	Feasibility Study completed No funding available for construction.	TBD
Hardy Middle	Design completed Construction planned Feb 2004	April 2006
Kelly Miller Middle	Construction Phase 2 (96% complete)	Feb 2004
Key Elementary	New addition completed Renovating old building (99% complete)	Opened new addition 8/02 Renovation by 9/03
Kramer Middle	Feasibility Study (95% complete) No funding available for construction.	TBD
Luke C. Moore Senior High	Design completed Construction planned Jan 2004	June 2005
MacFarland Middle	Feasibility Study completed No funding available for construction.	TBD
McKinley Tech Senior High	Construction Phase 3 (87% Complete)	June 2004
Miner Elementary	New building completed	Opened new building 1/03
Noyes Elementary	Construction Phase 2 (68% complete)	April 2004
Patterson Elementary	Construction Phase 2 (55% complete)	June 2004
Phelps Senior High	Feasibility Study (?% complete)	TBD
Randle Highlands Elementary	New building completed	Opened new building 8/02
R.H. Terrell	Feasibility Study (?% complete)	TBD
Ross Elementary	Feasibility Study (?% complete)	TBD
Slowe Elementary	Feasibility Study (?% complete)	TBD
Smothers Elementary	Feasibility Study (?% complete)	TBD
Sousa Middle	Design completed Construction planned Mar 2004	May 2006
Thomas Elementary	Design completed Construction planned for Feb 2004	August 2005
Walker Jones Elementary	Design (95% complete)	TBD
Wheatley Elementary	Design completed Construction date TBD	TBD
Woodson Senior High	Design (95% complete)	December 2007

Source: DCPS Office of Facilities Management Monthly Report (January 27, 2004)

For more information, contact Jordan Spooner jspooner@21csf.org or Nancy Huvendick nhuvendick@21csf.org 202-745-3745.